

GreenWave Energy Solutions, LLC

July 22, 2010

Timothy Welch, Chief West Branch
Federal Energy Regulatory Commission
888 First Street, NE
Washington, D.C. 20426

Subject: Response to Overdue NOI and PAD notice for Project Nos. 13052-0000 and 1353-000; GreenWave San Luis Obispo Wave Park and GreenWave Mendocino Wave Park

Reference: Overdue NOI and PAD notice dated June, 21 2010

Mr. Welch :

This letter is a response to the Commission's letter of June 21, 2010 which stated that GreenWave has failed to file, in accordance with ordering paragraphs (C) of the Mendocino Project No. 15053 Preliminary Permit and (D) of the San Luis Obispo Project No. 15052 preliminary permit, required Notice of Intent (NOI) and Pre Application Document (PAD) within the stipulated one year elapsed time from permit issuance.

GreenWave intends to file the required documents and requests an extension of the stipulated one year from permit issuance until the end of October 2010.

GreenWave is diligently moving ahead with the NOI and PAD activities, listed below is a description of progress:

Progress on the NOI include:

Finalization of the Project Description
Completion of a revised Distribution List remediating past omissions.

Progress on the PAD activities include:

PAD outreach process (continuing)
Description of the Consultation Process (completed)
Process Plan and Schedule (near finalization)
Project Licensing Contact List (being updated)
Description of existing environmental and potential resource effects (in work)
Analysis of Recreational, Ocean Use, Land Use (in work)
Pre Application Document information questionnaire (completed)
Discussions with consultants and for EIR (in work)

GreenWave will continue to conduct community outreach and informational communications to keep all stakeholders apprised of progress and plans related to the environmental studies and development of this wave energy project.

GreenWave Energy Solutions, LLC

GreenWave previously submitted a schedule which included the NOI and PAD submission dates with its 45 Day Letter (for Project No.s 13052 and 13053) submitted June 13, 2009. A revised schedule is included.

GreenWave Energy Solutions, LLC submits the following revised timeline which reflects actual and projected slippage in the plan:

Task No.	Lead	Action	Timeframe (start-finish)
1	GWES	Call on Federal, State, County, and Local governmental representatives and/or Agencies, Indian Tribes, Non-Governmental Agencies, and any other interested parties to contribute to a list of issues and relevant studies related to the issues needed to complete the NOI and PAD.	6/2009-8/2010
2	GWES	Collect and review readily available, relevant information to support preparation of the NOI and PAD.	6/2009-7/2010
3	GWES	File first Six Month Report	2/2010
4	GWES	Prepare Notice of Intent & Preliminary Application Document	1/2010 – 9/2010
5	GWES	2010 Complete Characterization of the project site	6/2010
6	GWES	File second Six Month Report	5/2010
7	GWES	File: 1. Notice of Intent 2. Traditional or Alternative Licensing Process Request 3. Preliminary Application Document with FERC	9/2010
8	GWES	Continue consultations with Federal, State, County, and Local Governmental representatives and/or Agencies, Indian Tribes and other stake holders	5/2010-3/2012
9	GWES	Conduct Two Day Joint Agency and Public Meeting including site visit.	10/2010 - 3/2011
10	GWES	File third Six Month Report	11/2010

GreenWave Energy Solutions, LLC

11	GWES	File fourth Six Month Report	4/2011
12	GWES	Draft License Application Completed File fifth Six Month Report	10/2011
13	GWES	April 30,2012 File License Application File sixth, Sixth Month Report	4/2012

This schedule represents GreenWave's best estimates of schedules and activities. Any changes or modifications to the proposed schedule will be brought to FERC's attention as soon as practicable.

If there are any questions regarding this filing please contact me at (805) 506-7723.

Bill Bustamante
Vice President
GreenWave Energy Solutions, LLC